ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ: ವಿಸ್ತರಣೆ ಕುರಿತು ..... ಪುಟದ ಸಂಖ್ಯೆ -34-

ಕಡತದ ಸಂಖ್ಯೆ .....

ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ವಿಷಯ: ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ ವ್ಯಾಪ್ತಿಯ ಆಯವ್ಯಯದ ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ಪಿ-3715 ಎಸ್‌ಸಿ/ಎಸ್‌ಟಿ ಅನುದಾನದ ಕೆಳಕಂಡ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ನೀಡುವ ಕುರಿತು.

109

****

Sl No	Name of the work	Jobcode	Est. Cost (Rs. In Lakhs)
1.	Improvements of Siddhartha Nagara slum in ward no 16 in RR Nagar Constituency	016-20-000026	400.00

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ ವ್ಯಾಪ್ತಿಯ ಆಯವ್ಯಯದ ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ಪಿ-3715 ಎಸ್‌ಸಿ/ಎಸ್‌ಟಿ ಅನುದಾನದ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿನ್ನು ನಿರ್ವಹಿಸುವ ಸ್ಥಳಗಳಲ್ಲಿ ಓ.ಎಫ್.ಸಿ ಕೇಬಲ್ ಅಳವಡಿಕೆ, HDPE Line ಅಳವಡಿಕೆ, ನೀರು ಸರಬರಾಜು ಹಾಗೂ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳು ನಡೆಯುತ್ತಿದ್ದುದರಿಂದ ಸೂಕ್ತ ಸಮಯದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಅಡಚಣೆಯುಂಟಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಕೋರಿ ಗುತ್ತಿಗೆದಾರರು ಪತ್ರ ನೀಡಿರುತ್ತಾರೆ.

110

ಮುಂದುವರೆದು, ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಸಲು 260 ದಿನಗಳ ಕಾಲಾವಧಿಯನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಆದರೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಬೇಕಾದ ಸ್ಥಳಗಳಲ್ಲಿ Site clearance ಇಲ್ಲವಾಗಿದ್ದು, ಓ.ಎಫ್.ಸಿ ಕೇಬಲ್ ಅಳವಡಿಕೆ, HDPE Line ಅಳವಡಿಕೆ, ನೀರು ಸರಬರಾಜು ಹಾಗೂ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳು ನಡೆಯುತ್ತಿದ್ದುದರಿಂದ ಸೂಕ್ತ ಸಮಯದಲ್ಲಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಆದ್ದರಿಂದ ಮೇಲ್ಕಂಡ ಎಲ್ಲಾ ಅಂಶಗಳನ್ನು ಪರಿಗಣಿಸಿ ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಸಲು ಡಿಸೆಂಬರ್-2022 ರ ಕೊನೆಯವರೆಗೆ ಹೆಚ್ಚುವರಿ ಕಾಲಾವಕಾಶವನ್ನು ಕಲ್ಪಿಸಿ ದಂಡ ರಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ಕೋರಿ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

111

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ 16

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ

Discussed with Sri Ramesh (AE)

112

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಲಯ)

Mr. recommended by EE (RR) for 4 months

Granted

ಪು.ತಿ.ನೋ

EE(RR)

Scanned with CamScanner

PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Improvements of Siddhartha Nagara slum in ward no 16 in RR Nagar Constituency
2	Estimate amount of work & sanctioned No.	Rs. 400.00 Lakhs
3	Work Order Amount	Rs. 3,49,90,762.00
4	Agreement No	EE/RRND/Agg No/08/2021-22 Dt: 09.04.2021
5	No. & date of work order issued	EE/RRND/Wo. No/000008/2021-22 Dt: 15.04.2021
6	Time limit originallly fixed for completion of the work	12 months
7	Name of the Contractor	N.M.Krishnamurthy
8	Date of application of the contractor for granting the extension of time	08.04.2022
9	Date of receipt of application in the Sub Division	08.04.2022
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	–
12	Work carried out by the contractor during the original period.	–
13	Work carried out during the 2nd extension.	–
14	Time now applied	31.12.2022

Scanned with CamScanner

15	Date of recommending the time limit applied for	31.12.2022
16	Whether the original application of the Contractor enclosed	–
17	Balance works remaining to be done	85%
18	Probable time limit required for completion remaing works.	15%
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Executive Engineer	OFC Cable, HDPE Line, Water supply and UGD
22	Daily rate & fine proposed	Without fine
23	Recommendation of the Executive Engineer	Yes

Asst Engineer
ward 16

Executive Engineer
RR Nagara Division

Asst Exe. Engineer
Yeshwanthpura sub division

As recommended to EOT

Chief Engineer
RR Nagara Zone

Scanned with CamScanner